COMPLETION REPORT

1	Name of the work	-Improvements to CC roads at 6th, 7th, 8th and 9th cross 2nd main to 3rd main and other roads ravindra nagara in ward no. 13 Mallasandra,
2	Sanctioned Estimate No. & Date	JE|D2|AS|09|17-18 .Dt 27-4-17 CE|D2|TS|43|17-18 Dt 28-4-17
3	Head of Account which is chargeable	P-code - 0190
4	Instrument Order NO. & Date	BBMP|EE|WO|52|2017-18. Date 02-05-2017
5	Name Of Contractor	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, NO. 280, 59th cross, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagar, Bangalore-560 010.
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B.NO. 3425|14-15 page 342440 – 443
8	Check Measurement of the Asst	Date. 30-06-2017
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Dayanand. H.S.
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50.00 lakh	49,60096=00	—	39,904=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER